

# STORYTELLER OVERLAND CUSTOMER DELIVERY CHECKLIST (MAY 2024)

<b>ELECTRICAL SYSTEM</b>		<b>APPLIANCES</b>	All fittings tight with no leaks
MODE COM and Power System functioning and demo		Cooktop operation	Gray tank operation and demo
110 volt: inverter/breaker/GFCI functioning and demo		Microwave operation	Cold weather driving/gray tank heating demo
12 volt: converter/fuses functioning and demo		Refrigerator operation	<b>SEATING/SLEEPING AREAS</b>
All interior lights, receptacles, and switches functioning		Exhaust vent and air conditioner demo	Seat belts function
All exterior lights, receptacles, and switches functioning		Heating system demo	GrooveLounge™ setup/riding position function and demo
Bluetooth speaker functioning		<b>WATER/PLUMBING SYSTEM</b>	Dreamweaver™ bed setup/stored position function and demo
CO/Smoke detector activated		Fresh water/city water connection demo	<b>GENERAL</b>
Shore power connection and cord inspection and operation		Fresh water tank filled and emptied	All accessories present
Auxiliary alternator functioning at idle and 1,500 RPMs		Tank monitor demo	All labels properly adhered
<b>EXTERIOR</b>		On-demand water pump demo	Warranty forms filled out and reviewed
Doors open/close correctly, all keys present		Hot water system demo	All required literature present (chassis info, appliance manuals, etc)
Steps secure and level		Halo Shower™ demo	User Guide and quick start guide are present and reviewed
Seals/sealants correct on doors, roof, and body		Flexspace™ demo	All furniture functions and appearance checked
Windows proper operation		Exterior shower demo	All flooring free from defects
Exterior maintenance walkthrough		Sink drain pump operation	All wall and ceiling panels free from defects
Awning and lights functioning and demo		Low point drain locations demo	Test drive and handling checked
Roof rack and ladder secure and free of rattles		Winterization procedure and valve location	Fire extinguisher installed and checked for charge